Bruhath Bangalore MahanagarPalike
Rajarajeshwari Nagar Zone.
WORK COMPLETION REPORT

1	Name of the work	**Providing Tubular poles, Street light fittings and AB/UG Cable along with required Accessories at BFW Road from Pipe line road To HMT Railway bridge , ward No-16, RR Nagar Zone.**
2	Sanctioned Estimate No. & Date	EE/ELE/RRN/AS/12/2021-22, Dtd:04/09/2021
3	Head Of Account	P0300 M And R to Street lights- Replacement of Burnt Bulbs etc. (Package)
4	Work Order No & Date	EE/Ele/RRN/WO/20/2021-22 Dtd:29-Dec-2021
5	Name Of the Contractor	**Sri Maruthi Electricals, Prop. Thimmaiah Manjunatha**
6	Amount of Estimate Rs.	1000000.00
7	Amount Put to Tender Rs	910235.00
8	Amoun of ExpenditureRs. (Bill Amount)	687486.00
	Excess Rs.	-
	Saving Rs.	312514.00
9	Date of Commencement of Work	29-12-2021
10	Date Of Completion of Work	18-04-2022
11	Measurement Book No & Page No	3722/2021-22 Page:372143-372150
12	Name of the Subordinate incharge of Work.	Gavisiddaiah S AE (Ele)
13	Name of Inspecting officer	Gavisiddaiah S AEE (Ele) I/C
14	Other details if Any	-

This is to certifiy that the work **of Providing Tubular poles, Street light fittings and AB/UG Cable along with required Accessories at BFW Road from Pipe line road To HMT Railway bridge , ward No-16, RR Nagar Zone.** Has been Executed and completed in all respect satisfactorily as per the sanctioned estimate and plan.

Asst./Exe.Engineer(Ele)
R.R Nagar , BBMP.
Rajarajeshwari Nagar Zone.

Executive Engineer(Ele)
Bruhath Bangalore MahanagaraPalike

Superintending Engineer (Ele)
Bruhath Bangalore MahanagaraPalike

Scanned by CamScanner